

		OBIEKT		AMFITEATR							25/W	
		ELEMENT		PREFABRYKATY PP1, PP2, PP3.1, PP3.2, PP4.1, PP4.2								
ZESTAWIENIE STALI ZBROJENIOWEJ												
Rodzaj elementu	Nr pręta	Średnica pręta	Długość pręta	Ilość			Długość łączna					
				Prętów w elemencie	Elementów w budowl	Razem prętów	Stal B500B lub B500SP					
							# 8	# 10	# 12	# 16	# 18	
		mm	m/mb	szt.	szt.	szt.	m	m	m	m	m	
PP1	(1.1)	12	5,20	53	6	318			1653,60			
	2.1	12	2,48	30	6	180			446,40			
	3	10	2,05	26	6	156		319,80				
	4	10	2,12	28	6	168		356,16				
	5	10	2,36	30	6	180		424,80				
PP2	(1.2)	12	6,40	53	6	318			2035,20			
	2.1	12	2,48	36	6	216			535,68			
	3	10	2,05	32	6	192		393,60				
	4	10	2,12	34	6	204		432,48				
	5	10	2,36	36	6	216		509,76				
PP3.1 PP3.2	(1.3)	12	3,80	53	12	636			2416,80			
	2.1	12	2,48	21	12	252			624,96			
	3	10	2,05	19	12	228		467,40				
	4	10	2,12	20	12	240		508,80				
	5	10	2,36	21	12	252		594,72				
PP4.1 PP4.2	(1.4)	12	4,45	61	12	732			3257,40			
	2.2	12	2,78	25	12	300			834,00			
	3	10	2,05	22	12	264		541,20				
	4	10	2,12	23	12	276		585,12				
	4.1	10	2,00	24	12	288		576,00				
	6	10	1,54	25	12	300		462,00				
Razem						[m]		6171,840	11804,040			
Masa jednostkowa						[kg/m]	0,329	0,617	0,888	1,580	2,000	
Ciężar łączny						[kg]		3808,0	10482,0			
OGÓŁEM						[kg]		14290,0				

(nr) oznaczenie prętów dla których podano średnią długość prętów

W zestawieniu stali nie ujęto kotew oraz dozbrojenia dla osadzenia kotew montażowych i transportowych.

